



Moses Lake Phosphorus Mitigation Demonstration - Update

Moses Lake Watershed Council
April 15th, 2025

Ryan Van Goethem, CLM
Limnologist & Project Lead

Video: Rocky Ford Creek Inflow P mitigation



2025 Rocky Ford Creek Inflow P mitigation



- Automated treatment and P monitoring system
 - 7 totes EutroSORB WC to apply for CBCD.
 - 7 totes EutroSORB WC to apply for MLIRD.
- Installed 4/10, treating since 4/11.
- Bind up to 3,080 lbs. P in 2025 (CBCD+MLIRD projects)
- Vandal resistant build with 24/7 security